

# **E-470 Road Widening Project Update**

***June 2020***

## ***E-470 Deck Pours***

In June, crews worked to finish deck pours on the E-470 bridges over I-70, completing 12 out of 14 deck pours for the Road Widening Project. In addition, crews installed guard railings and approach slabs for these bridges. The final two deck pours will take place on the E-470 bridges over Smith Rd.

## ***Coal Creek Bridge***

This past month, expansion joint work was completed on Coal Creek Bridge. To accommodate this work, traffic was shifted to the shoulder over the bridge and the outer lanes were closed. Traffic is now in its final alignment.

## ***19th St. and Colfax Bridges***

In June, crews worked on the installation of guard railings and approach slabs for the E-470 bridges over 19th St. and Colfax Ave. Concrete finishing and bridge painting will take place next.

## ***Asphalt Paving from 6th Pkwy./Stephen D. Hogan Pkwy to Quincy Ave.***

Asphalt paving for the third lane expansion of E-470 between 6th Pkwy./Stephen D. Hogan Pkwy. and Quincy Ave. is almost complete in both directions. Final surfacing is now being placed on Southbound E-470 from 6th Pkwy. to Quincy Ave.

## ***Quincy Ave. and Gun Club Rd. Ramps***

The construction of new on and off ramps for E-470 at Quincy Ave. and Gun Club Rd. is now underway with crews working on the grading, utility relocation, traffic signals and drainage work. Upcoming work will involve construction of a new structure to house tolling equipment at the new off ramp from NB E-470 to Gun Club with eventual ramp paving.

## **Upcoming Work**

### ***Asphalt Paving from 6th Pkwy./Stephen D. Hogan Pkwy to Quincy Ave.***

In July, crews are expecting to begin the final asphalt surfacing on Northbound E-470 between 6th Pkwy./Stephen D. Hogan Pkwy. and Quincy Ave. Once this work is complete the new lanes will be striped.

### ***Barrier Reset***

A large portion of the concrete safety barrier will be removed on E-470 between 6th Pkwy./Stephen D. Hogan Pkwy. and Quincy Ave. in July. Barriers north of 6th Pkwy./Stephen D. Hogan Pkwy. will remain in place until structures and asphalt work are complete.

### ***High Plains Trail Work***

In July, crews will work to install the steel pedestrian bridge on the High Plains Trail. Later in the month, concrete paving of the trail will begin and is expected to continue through the summer.